Project Si	tart Initiate Deci	r3 CP4 ign Delivery	CPS St Review Sy	atus Statu mbol s	Client Dept	Delivery Dept	Internal Project Sponsor	Internal Project Manager	Coet Cestre	Feasibility Budget	Original Approved Budget	Increase To Initial Approved Budget	Current Approved Budget	Project Expected Out Turn Cost	Variance (%)	Variance (value)	Original Planned Project Completion Date	Revised Approved Project Completion Date	Anticipated Project Completion Date	Schedule Variation (Days)	CDM Nutřísbie Project	Principal Designer	Previous Plan Progress	Plan Progress	Budget Progress Report	Issue Status Report
Yards Phase 2				Live	Economy & Public Protection	Economy & Public Protection	Trevor Watten	Mike Bowron	Ronas	60	6800,000	£450,000	£1,250,000	£1,250,000	9%	60	31 March 2023	29 March 2026	29 March 2026		٧	Lee Davill	Works continue to be progressed on the final properties.	Works have recently commenced on a further 2 properties. 4 other properties will be completed during September.		
Skinnergate Re-development Hassing				Line	Environment, Highways & Community Services	Environment, Highways & Community Services	Arthory Sandys	Brian Robson	HETER	és	64,850,000	£1,615,000	64,665,000	69,465,000	o's	60	30 May 2025		30 May 2024	365	٧	Andrew Bustley	Mocks to derection No.2 Reby Terrors are new complete. A sendency generate for the remaining properties to be derectioned as underway. Farry Watt Agreement is still to be finalised.	Spoons are now supplied with the first phase of termination on the abrough a citize that have encountered with the works. The beliefe package for the new build element, has been issued to Building Services and is under review.		
Sherborne Close Phase 2				Line	Resources & Governance	Resources & Governance	Arthory Sandys	Ben Walde	H6749	60	62,375,962	62,292,456	64,608,418	64,608,418	9%	60	08 March 2023	08 April 2026	08 April 2026	213	٧	Neil Wennington	Building Services are revening construction programmer to advise of epidemic completion date, requiring Stated to approve once received.	Revised completion programme presented to housing based and agreement for mass. Project completion now scheduled for April 2026		
Hopetown Darlington				Line	Environment, Highways & Community Services	Environment, Highways & Community Services	lan Thompson	Brian Robson	Ronss	6215,000	£20,000,000	£17,268,900	637,259,900	638,051,620	1%	£791,720	30 September 203		30 September 2024		٧	Space Architects	The site has been operational since 16th July, VR god is now operational, project is now in the defects period.	Project is now in the defects period.		
Newhern Rd				Line	Resources & Governance	Resources & Governance	Anthony Sandys	Sen Walde	HETES	60	621,069,000	61,000,003	632,677,203	631,640,297	-1%	403,00	02 May 2025	25 February 2026	26 February 2026	0	٧	Lee Darvill		completion April 26 still timecast. Play area install completed and awaiting final impection. 12 month defect impections commenced to Phase 1A.		
Eastbourne Sports Pitches & Drainage				Line	Environment, Highways & Community Services	Environment, Highways & Community Services	lan Thompson	Rabecca Robson	L0154	62	61,610,000	6942,808	62,562,808	62,662,808	en.	60	31 July 2023	31 August 2023	67 June 2024	241	٧	SPACE	OPS and Etm report will be done once the end of defeats certificate has been received from Space and the ETEX retention paid.	Currently seeking defects certificate to enable the project to be closed.	Final account agreed, availing on the end of defects certificate to be received to enable the £18x retention to be paid.	
Civic Theatre Reductablement & Theatre Hallstudioo				Line	Environment, Highways & Community Services	Environment, Highways & Community Services	tan Thompson	Brian Robson	L0115	850,000	£50,000	£18,018,000	£16,069,000	£16,008,000	9%	60	01 August 2013	DE November 2017	06 November 2017	0	Y	Todd Milbum	Works Complete. Following some restandar some on the Persigns Bineadon Demilition works now complete, persistent resonance to be installed defects certificate has now been insued.	Works Complete. Following some remedial works on the Panigase Situation Demolration works now complete, perintent familiary to be installed defects certificate has now been insued.		
156 Northgate				Line	Sconomy & Public Protection	Economy & Public Protection	Trevor Wateson	Jame Wood	Ronal	60	£1,000,000	£800,000	£1,800,000	£1,800,000	en.	60	31 August 2024	31 March 2026	31 March 2026	0	٧	Alan Rees - Napper	cause additional works and a slight delay. Any additional costs can be accommodated within the	Works ongoing. Additional design has now been produced. Possible delay, awalling full confirmation. Also awaiting the full additional costs of the cellar works.		
162 Northgale, Please House				Line	Sconomy & Public Protection	Economy & Public Protection	Trevor Wateson	Jeanne Wood	Rotal	618,000	6125,000	-61,000	6417,000	6617,000	on.	60	06 September 202		12 December 2025	**	٧	Graene Dodd, Napper Anthlects	The tender pack is with Compass who are currently preparing their proposal.	The tender return was significantly above the original budget, so updons are being considered.		
Contactifis Road				Closes	Economy & Public Protection	Sconorry & Public Protection	Trevor Water	Michael Bowson	Rones	60	£500,000	6.69,000	£548,000	£544,000	-1%	-65,000	61 March 2024	31/06/2025	31/06/0035	0	Yes	Nort Wallecki	Physic has been corplated and closure documentation has started	Project review carried out, final documentation to be agreed off		
Feethams House				Lise	Environment, Highways & Community Services	Environment, Highways & Community Services	las Williams	Jenny Dison & Jane Sutciffe	Dones	6246,000	69,500,000	60	£8,500,000	68,660,890	en.	439,120	30 July 2019	31 May 2020	15 May 2020	-16	Yes	Tre-Rainford (Nappers)	The CPS is to be distind and the full project closure process is anticipated to be completed in May 2005	The CPS is to be drafted and the full project closure process is anticipated to be completed in May 2005	The project is currently 28x underspend but it is anticipated the final archaeological report will identify spend against this.	
Dulptin Centre Mand E Refurb				Line	Environment, Highways & Community Services	Environment, Highways & Community Services	Lisa Sodeman	Sen Walde	Dones	6230,000	62,200,000	£560,000	63,790,000	62,790,000	9%	60	E1 Crasser 2025	61 December 2025	61 December 2025	0	٧	A&N Consultants Andrea Nicholis	Phase 1 works continue to be delayed by needing guils. to Sports Half roof, Pool roof area PV panels now energised and operational.	Due to nesting bird-delays, contractor completion is now Nov 25 for Phase 1 works. Phase 2 cods have been prepared and secent to Cabinet for approval to deliver further essential capital works, beyond the current time/bares.	Phase 2 codings presented to Cabinet for approval.	
Northern Echa Building				Line	Economy & Public Protection	Economy & Public Protection	Trevor Wateson	tan Stewart / Rabesca Robers	90079	és	£11,369,360	60	£11,359,360	£11,358,360	o's	60	31/030926	31/12/2004	31/13/3039	0	٧	Mark Stack - Adayo	Key base: Busting Repair trapections — Taking place — no leased to report. Coloural Soin Handower — November 2025 Glocural Soin House — November 2025 Glocural Soin House — November 2025 Cologies and Like Jopen 10 microrier — January 2029 145 Floor completion — March 2029 246 Floor completion — Auto-2029 246 Floor completion — Taking 2029 247 Floor completion — December 2029	Key Dasse: Bussing Reper Repections — Taking pilose — no issued to report.  Ground floor handower — Novelster 2025 Ground floor floor — December 2025 Ground floor floor — Secure 2025 Ground floor floor — Secure 2025 College and E. Edwards — Dassey 2026 Tat Floor completion — Mars 2028 2nd Floor completion — Mars 2028 2nd Floor completion — December 2028 2nd Floor completion — December 2028	As additioned claims of Emmas been sectived from the contractor. Allow. This has been returned with a request for more information. The claims for unknown/additional works relating to the addeston removed, districtural repairs and infilling the mezzarine.	
Haughton Road - Torrado Way				Live	Environment, Highways & Community Services	Environment, Highways & Community Services	Andy Casery	Noel WaterAi	19732	60	61,539,633	628,887	61,678,320	61,678,300	9%	60	31 March 2020		31 July 2021	467	N	Neel Walecki	Availing closure report.	Awaling dosure report.	Budget comprises £1,367,623 NPF + £172,000 LTP watch funding.	
Hone Upgrade Grant				Line	Percurtes & dovernance	Resources & Governance	Travar Watson	Christine Booth	HEPSS supported by 16063	és	69,210,000	44,410,000	£1,800,000	£1,643,000	ank	-6360,000	31 May 2005		31 May 2025	0	٧	TRA	All measures delivered as part of a signed elements of solution 150 T-150 T-150 allocations and observed 150 T-150 allocations are delivered to the signed and controllations reciping, closure report pertilipates 2 and 2222.	All measures delivered as part of an appeal described in Annies 15 % 45 % 15 mile ancienta and recommende conscious described to the contract and contract and recommende originary and 5 measures of the annies and the contract of the annies and the contract of the annies and the contract of the annies and the part of the annies and annies and annies ann	10 Properties delivered by scheme delevely and 25 of 3° therefore maximum capital grant reduced to 11,660,000.	Project delivery reduced from 200 to 100 projects following subsettle reviews: Project projects for the proj
Victoria Road shop fromage improvements				Live	Sconarry & Public Protection	Economy & Public Protection	Trevor Wateson	Michael Street	Ronas	630,000	6588,000	-£150,000	6438,000	6400,000	es	438,000	01 March 2024	31 March 2006	31 March 2026	0	Yes	Lee Darvill	Works are progressing on the final properties  Assating closure report before cost centre can be	Final two properties being worked on		
Victoria Road Access to Station				Lise	Environment, Highways & Community Services	Environment, Highways & Community Services	Andy Casery	Noel Waterhi	TP818	60	£1,146,701	611,738	61,168,629	61,168,439	0%	-60	31 March 2020	31 July 2022	31 July 2022	0	٧	Ned Water	closed and removed from PPS.	Awating closure report before cost centre can be dissed and removed from PPS.		
Walking Cycling Route Mild Yarm Road Mil Lane				Line	Environment, Highways & Community Services	Environment, Highways & Community Services	Andy Casey	Nost Watechi	TPD41	60	6325,000	£74,281	6399,261	6399,261	9%	60	31 March 2022	31 March 2026	31 March 2026		Y	Nort Wales	While being progressed, and we've asked for options on offset sites for the easingy.	Planning consent has been received with conditions of written achieves investigation and SRGS bandditions. Wir in contently investigating options for offset alse for except, Work on site has now been delayed to 2009 (each can not take place-during the winter due to site sending to Social).		
Woodland Road LCWP Place 2				Lise	Environment, Highways & Community Services	Environment, Highways & Community Services	Andy Casey	Ben Walde	TP244	60	6294,067	80	6294,067	6294,067	0%	60	01 April 2025	01 September 2025	01 September 2025		٧	Ned Walecki	Delays with TVCA actioning Grant Funding Agreement, project etert Blady Sept 26.	Project unable to advance into construction stage until a drawt Funding Letter is received from TVCA. This is expected by September 2025. This is delaying the programme.		
Yessi										Sum of Feasibility Project Budget	Sum of Original Approved Budget	Sum of Increase to Original Approved Rudnet	Sum of Current Approved Budget	Sum of Project Expected Outturn Cost		Sum of Variance Value										