Mar-20

Co	Actual	Planned	Outurn	Approved	Client	Title	Ref No
	Completion	Completion	Forecast	Budget			
Works complete. In defect period. Activity plan ele to current a	06-Nov-17	06-Nov-17	£16,069,000	£16,069,000	Economic Growth & Neighbourhood Services	Civic Theatre Refurbishment & Theatre Hullaballoon	23
The project is currently in the design stage with project milestones, public consultation 07/11/19 Phas been made to proposed the project unt		31-Mar-22	£4,900,000	£4,900,000	Economic Growth & Neighbourhood Services	West Cemetry Development	25
Project programme		31-Mar-21	£1,600,000	£1,600,000		Dolphin Centre Soft Play / Bowling Alley	26
Space Architects have been appointed via Willmo workshops will commence in		30-Sep-24	£19,790,000	£19,790,000	Economic Growth & Neighbourhood Services	Railway Heritage Quarter	27
Discussion underway regarding when best to progr following delay for Natural England licence (Bats) th commence earlier but their could be a ri		01-Dec-20	£2,910,436	£2,910,436	Economic Growth & Neighbourhood Services	Crown Street Library Refurbishment	28
On hold until furthe Planning appro Awaiting buil Pre start m PCI approved in principal, missing designer risk as and approved before Awaiting land		01-Sep-20	£1,472,280	£1,572,289	People	RedHall SEND	174
On hold until furthe Planning appro Awaiting buil Awaiting listed building con PCI approved in principal, this will b Awaiting tender cost for the main		01-Sep-20	£1,559,665	£1,526,920	People	Rise Carr SEND	175

#### Comment

ements are still being delivered up to March 2021	, working
approved budget.	

h planning application to be submitted in December. Key Pre -planning application submission 19/11/19. A decision ntil April 2021 due to the current covid-19 situation.

ne currently being reviewed

nott Dixon to undertake the design for the RHQ. Various in order to take the design forward.

gramme works. Likely that to avoid inclement weather and that works would commence spring 21. Internal works may a risk of water ingress when roof works ongoing.

her notice due to Covid-19

broved with conditions uilding regs approval meeting complete assessments and BGP method statementsto be submitted bre works starts back on site. d contamination costs.

her notice due to Covid-19

proved with conditions uilding regs approval onsent for the window replacement Il be re assess before we start back on site. in works, windows and sports hall repairs.

Mar-20

Ref No	Title	Client	Approved	Outurn	Planned	Actual	Co
			Budget	Forecast	Completior	Completion	
226	Ingenium Parc Masterplan + Infrastructure	Economic Growth & Neighbourhood Services	£5,687,756	£5,687,756	30-Mar-21		Complete – McMullen Road Roundabout, Salters La mitigation: Ponds & hibernacula. Spine Road. One lay service ducts underneath the road crossings (en of the spine road) so that utilities can be connected complex dig additionally constrained by very limite and a small working area between permanent bodic carry out these works safely within these cons procurement until July 2020. This will ensure we ca design and make a start on 1st November when the against outturn cost as a result of add
227	NBMC Car Park	Economic Growth & Neighbourhood Services	£611,500	£510,643	01-Aug-17	01-Aug-17	CP5 Project Close
228	Feethams House	Economic Growth & Neighbourhood Services	£8,500,000	£8,480,972	30-Jul-19		Works progressing well on site
230	Central Park - Network Rail Accessway	Economic Growth & Neighbourhood Services	£495,000	£495,000	31-Mar-18	31-Mar-19	Delayed due to p
231	Faverdale Project Development	Economic Growth & Neighbourhood Services	£440,000	£440,000	30-Sep-20		This work is feasibility on development options. Si developer and whether DBC progres
232	Darlington Station	Economic Growth & Neighbourhood Services	£25,000,000	£25,000,000	20-Dec-24		TVCA spend to date £1,00,000, Acquisitions £7,8 £1,322,940, Multi Storey Car Park, Neasha
233	Hybrid Innovation Centre	Economic Growth & Neighbourhood Services	£7,000,000	£7,000,000	31-Dec-21		Initial applications have been submitted for the follo for development costs of £500k have been approved ERDF by 3

#### comment

E Lane Cycle Route, Cummins Car Park, Phase 1 Ecological the of the final elements of the spine road work for will be to entrances to Cummins and the hammerhead at the bottom ted into site. The revised surface water route will involve a ited access, ditches, underground stats, overhead HV lines odies of water within a nature reserve. In order to plan and instraints the decision was taken to re-programme the e can approach the market with a comprehensive brief and the ecological window reopens. Currently reviewing budget dditional works post contract commencement.

ose out to be completed

te with the building nearly water tight

poor ground conditions

Stage 1 Feasibility is complete, discussions ongoing with ress with Stage 2 or transfers to Developer.

7,827,262, CPO Costs £250,00, Security & Site clearance sham Rd & Victoria Rd Interchanges £14,599,798

bllowing sums: TVCA - £2.4m & ERDF - £4.6m . Approval ved by TVCA. Additional application has to be submitted to y 31st May 2020.

Mar-20

Co	Actual	Planned	Outurn	Approved	Client	Title	Ref No
	Completion	Completion	Forecast	Budget			
Works comple	30-Apr-16	05-May-16	£2,850,000	£2,850,000	Economic Growth & Neighbourhood Services	Dophin Centre Refurbishment	317
In design. Commencem		29-Sep-21	£5,402,952	£5,402,952	Economic Growth & Neighbourhood Services	East Haven Housing	451
Detailed design ongoing. Changes to include childre		28-Oct-21	£5,583,411	£5,583,411	Economic Growth & Neighbourhood Services	Harris Street Housing	452
Inclement weather has resulted in further delays hi		24-Apr-20	£2,097,684	£2,155,000	Economic Growth & Neighbourhood Services	Fenby Avenue Housing - Phase II	454
Works started on site 1/4/19, all wor	31-Mar-20	31-Mar-20	£1,980,000	£1,980,000	Economic Growth & Neighbourhood Services	IPM (Internal Planned Maintenance) Programme 2019 / 20 Housing	455
Works started on site 1/4/19, all wor	31-Mar-20	31-Mar-20	£950,000	£950,000	Economic Growth & Neighbourhood Services	Central Heating Programme 2019 / 20 Housing	456
Works started on site 5/5/19, works	31-Mar-20	31-Mar-20	£700,000	£700,000	Economic Growth & Neighbourhood Services	Roof Replacement Programme Housing	459

### Comment

plete CP5 to complete.

ement on site 2020 / early 2021

drens homes incorporated. Potential start on site late 2020

hindering progress on brickwork and lifting of roof trusses.

orks are on target to be completed 31/03/20

orks are on target to be completed 31/03/20

rks planned to be completed on 31/03/2020

Mar-20

Co	Actual	Planned	Outurn	Approved	Client	Title	Ref No
	Completion	Completion	Forecast	Budget			
Works started on site 5/5/19, works	31-Mar-20	31-Mar-20	£300,000	£300,000	Economic Growth & Neighbourhood Services	External Wall Repair Programme Housing	460
On Site. Early infrastructure works currently or		23-Jul-21	£8,624,580	£8,638,250	Economic Growth & Neighbourhood Services	Allington Way - Phase 3	461
Feasibillty		tbc	tbc	tbc	Economic Growth & Neighbourhood Services	Skinnergate Re- development Housing	462
Structrual repairs Identified to properties in t		31-Mar-21	£400,000	£400,000	Economic Growth & Neighbourhood Services	Hundens Lane area- structural repairs	463
Works have been delayed due to Covid 19, the wo		31-Mar-21	£1,980,000	£1,980,000	Economic Growth & Neighbourhood Services	IPM (Internal Planned Maintenance) Programme 2020 /21	464
Works have been delayed due to Covid 19, the wo		31-Mar-21	£950,000	£950,000	Economic Growth & Neighbourhood Services	Central Heating Programme 2020/21	465
Works have been delayed due to Covid 19, the wo		31-Mar-21	£500,000	£500,000	Economic Growth & Neighbourhood Services	Roof Replacement Programme 2020/21	466

### Comment

rks planned to be completed on 31/03/2020

on hold. Homes England funding decision progressing

Ity works ongoing

this area, works to start on Byron and Shelley road

works will start as soon as the government restrctions are eased.

works will start as soon as the government restrctions are eased.

works will start as soon as the government restrctions are eased.

Mar-20

Co	Actual	Planned	Outurn	Approved	Client	Title	Ref No
	Completion	Completion	Forecast	Budget			
Works have been delayed due to Covid 19, the wo		31-Mar-21	£216,000	£216,000	Economic Growth & Neighbourhood Services	External Wall Repair Programme 2020/21	467
Works have been delayed due to Covid 19, the wo		31-Mar-21	£350,000	£350,000	Economic Growth & Neighbourhood Services	Replacement Door Programme 2020/21	468
Works have been delayed due to Covid 19, the wo		31-Mar-21	£500,000	£500,000	Economic Growth & Neighbourhood Services	Windows Replacement Programme 2020/21	469
Works have been delayed due to Covid 19, the wo		31-Mar-21	£400,000	£400,000	Economic Growth & Neighbourhood Services	Hundens Lane area- structural repairs 2020/21	470
Works have been delayed due to Covid 19, the wo		31-Mar-21	£200,000	£200,000	Economic Growth & Neighbourhood Services	Communal Flat entrance door and door entry replacement	471
All works compl	31-May-16	31-May-16	£2,515,660	£2,515,660	Economic Growth & Neighbourhood Services	Central Park Junction and Spine Road	622
Commenced on site 28/08/2018, completion da Project now at CP4 stage. Works will include	12-Mar-19	15-Mar-19	£1,075,000	£1,075,000	Economic Growth & Neighbourhood Services	Parkgate Footbridge D&B	623

#### Comment

- works will start as soon as the government restrctions are eased.
- works will start as soon as the government restrctions are eased.
- works will start as soon as the government restrctions are eased.
- works will start as soon as the government restrctions are eased.
- works will start as soon as the government restrctions are eased.

nplete. CP5 to complete

date extended to March 2019 due to variation to works. Ide 12 months retention period after completion date.

Mar-20

Con	Actual	Planned	Outurn	Approved	Client	Title	Ref No
	Completion	Completion	Forecast	Budget			
Scheme complete		31-Mar-20	£255,000	£266,167	Economic Growth & Neighbourhood Services	Feethams Crossing	626
Design work underway. De		31-Mar-21	£150,000	£150,000	Economic Growth & Neighbourhood Services	Redmire Close Cycle Route	627
Substantially comple	31-Mar-20	31-Mar-20	£320,000	£320,000	Economic Growth & Neighbourhood Services	Rotary Way cycleway	631
	31-Mar-20	31-Mar-20	£1,287,000	£1,287,000	Economic Growth & Neighbourhood Services	McMullen Road Roundabout	633
To be programmed		31-Mar-21	£83,000	£83,000	Economic Growth & Neighbourhood Services	Abbots Yard Car Park	638
		31-Mar-22	£460,000	£460,000	Economic Growth & Neighbourhood Services	A68 Woodland Road	640
	31-Mar-20	31-Mar-20	£171,000	£171,000	Economic Growth & Neighbourhood Services	Walking/Cycling Route Ingenium Parc	641
	•		136,217,038	136,486,341	•	•	

Comment
omplete. Awaiting snagging
way. Deferred until September 2020
y complete, awaiting snagging
rammed in next financial year